## **Hot Work and Dust Producing Permit**

WORK/PROJECT ORDER #:

PART 1: Work Information							
		To be completed by:	SUP	ERVISOR			
Work Performed By:	☐ CU Employee	☐ Contractor					
Company/Department:							
Building:		Room/Work Area:					
Permit Start Date:		Permit Start Time:					
Permit End Date:		Permit End Time:					
Type of Work Performed (chec	ck all that apply)						
<ul> <li>□ Welding</li> <li>□ Cutting</li> <li>□ Grinding</li> <li>□ Brazing</li> <li>□ Torching</li> <li>□ Sanding</li> <li>□ Soldering</li> <li>□ Other (Please Specify):</li> </ul>							
Description Of Work							
ACCEPTANC	CE OF REQUIRED SAFETY P	RECAUTIONS AND HOT V	WORK IV	ONITORING			
I have read and understand <b>C</b>	Carleton University's Hot	Work and Dust Producir	ng Proce	edures and will complete			
the required <b>Daily Pre-Start</b> (				•			
appropriate monitoring will b	be in place and additional	precautions will be imple	emente	d when required by			
regulation. Supervisor:		Phor	ne:				
Signature:		Date					
On site contact:		Phor					
	will notify the site contact			atad Na work is to start			
Please Note: The electrician will notify the site contact by text that the bypass is completed. No work is to start prior to this notification.							
	or issues contact the <b>FMP</b>	Service Center at 613-52	20-3668	•			
PART 2: Work Request Review							
To be completed by: CARLETON PROJECT REPRESENTATIVE							
Name:	Phone:	[	Date:				
Zoned building? ☐ Yes ☐ N	No Fire watch r	re watch required beyond work zone?   Yes   No					
Occupants notified?   Yes	☐ No Bypass requ	Bypass required? ☐ Yes ☐ No					
Additional Notes:							
Signature:							
Signature.							



## **Hot Work and Dust Producing Permit**

## TO BE FILLED OUT BY CARLETON ELECTRICIAN

Project # (if applicable): Work Order #:

Project # (if applicable): Work Order #:									
Project # (if applicable): Work Order #:  PART 3: PANEL ISOLATION/REINSTATEMENT LOG									
PANEL ISOLATION				PANEL REINSTATEMENT					
Electrician	Month	Day	Hour	Min.	Electrician	Month	Day	Hour	Min.
			_						

All copies of the daily panel isolation/reinstatement log checklist must be **kept** on site until the completion of the hot work. At the end of the project, all log sheets must be **returned to the FMP Service Centre**.



## **Hot Work and Dust Producing Permit**

PART 4: DAILY PRE-START CHECKLIST					
To be completed by: WORKER/CONTRACTOR					
Date: Building: Work order/Project #:					
GENERAL SAFETY PRECAUTIONS	YES	N/A			
1. Communication device(s) (i.e., cell phone) is available for immediate use in case of an emergency		><			
2. Fire extinguisher and safety devices (i.e., smoke eaters, welding screens) are present, in service and in					
good operating condition. Note: Extinguishers to be UL Type 4A40BC per Construction Reg. 213					
3. Identification of Smoke/fire detectors affected AND that the certified electrician has confirmed devices are disabled.					
4. Sign all affected fire alarm pull stations as not in service, indicate the nearest active pull station.					
5. Hot Work equipment is in good operating condition.					
6. An assessment and steps have been completed to mitigate worker risks when completing the work (i.e., ventilation needs, air purging/scrubbing)					
7. Appropriate Personal Protection Equipment is provided and in good operating condition					
REQUIREMENTS WITHIN 10 METRES OF HOT/DUST WORK	YES	N/A			
8. Work Area is clearly delineated with signs and/or barriers to restrict access and exposure	123	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\			
9. All sprinkler heads and smoke detectors are covered if they are vulnerable due to the work					
10. Ventilate the area with appropriate ventilating equipment, if there is a risk due to smoke or dust					
exposure					
11. Suspend any nearby activity that could constitute a risk (dust collector, nearby painter, use of solvents					
or glues etc.)					
12. No risk of explosive atmosphere, or it has been eliminated (gas, vapours, dust)					
13. All flammable liquids, dust, powders and oily products have been removed					
14. All combustible materials have been removed from the work area					
15. Floors are swept and clear of debris					
16. Openings in ceilings, floors and walls are protected					
17. All other hazards that may result in damage, injury or loss to personnel and property are identified and					
controlled					
HOT WORK MONITORING (DURING AND AFTER WORK)	YES	N/A			
18. A trained Hot Worker has been assigned					
19. The Hot Worker was provided with suitable extinguishers					
20. Workers are trained in use of equipment, sounding the alarm and notifying Department of University					
Safety					
21. A Fire Watch provided for 60 minutes after the completion of work, or for 3 hours after the completion					
of open flame torch work (2 hours if a hand held thermal scanner is used)					
22. All devices protected and covered prior to the start of work are uncovered and able to operate					
properly		$\times$			
Worker (PRINT) : Signature: Date:					
All copies of the daily pre-start checklist must be <b>kept on site until the completion</b> of work. In the event of a alarm the checklist may be required. At the end of the project all checklist must be <b>returned to the FMP Serv</b>					

